



# Macomb County Central Campus Renovations



Old County Building 12th Floor Toilet Room Tile



Old County Building 12th Floor Wood Panel

## Executive Summary

### NEW PARKING STRUCTURE

- There are 96 RFIs and 102 Submittals to date.
- 2,436 Man days = 19,488 hours to date.
- Welcome Center Framing.
- Curtain walls at welcome center are being installed.
- Structural roof framing.

### OLD COUNTY BUILDING

- There are 259 RFIs and 245 Submittals to date.
- 7,266 Man Days = 58,128 hours to date.
- Overhead Mechanical, Electrical, Plumbing and Fire Protection is ongoing on the 2nd & 3rd floor.
- Drywall installed on floors 7-6.
- Ceiling grid installed on 8th and 7th floors.
- Prime painting complete on 9th and 8th floors.
- Architectural wood paneling installed on 12th floor.
- Ceramic tile installed on the 12th floor.

### ADMINISTRATION BUILDING

- There are 22 RFIs and 19 Submittals to date.
- 203 Man days = 1,624 hours to date.
- 5th and 6th floor overhead duct work being installed.
- Existing HVAC units on 5th and 6th have been set.



Administration Building Overhead Mechanical and Electrical on 5th Floor



Administration Building Existing Mechanical Unit Lifted into Place on 5th Floor



NEW PARKING STRUCTURE

- Hand rail on parking structure to be installed
- Backfill around deck to start
- Concrete floors at welcome center to be poured
- Removal of Temporary earth retention system
- Electrical and lighting on upper levels of deck

OLD COUNTY BUILDING

- Crane to be removed from the site in March
- Hanging drywall on floors 4 and 5
- Installing lay in ceiling on floors 5 and 6
- Prime painting on 6 and 7
- Installing ceramic tile on 11
- Lights being installed on 7 and 8
- Bathroom tile to start on 7 and 6
- Installing fixtures over tile on 12

Administration Building

- Installing walls on 5th and 6th
- Plumbing and mechanical rough-in on floors 5 and 6
- Electrical on 5th and 6th

